

Architectural Rendering of NSWWTF

North Shore Wastewater Treatment Plant Program

Jerry W. Dobrovolny, P.Eng, MBA

Commissioner/CAO

Cheryl Nelms, P.Eng, PhD

General Manager, Project Delivery

October 7, 2024 70984401



Architectural Rendering of NSWWTF

North Shore Wastewater Treatment Plant Program MEDIA TECHNICAL BRIEFING, CONTENT PRESENTED MARCH 22, 2024

Jerry W. Dobrovolny, P.Eng, MBA

Commissioner/CAO

October 7, 2024 70984401

MISSION

A federation that collaboratively plans for and delivers regional-scale services



Deliver Core Services

Attain the highest possible levels of excellence in meeting our service delivery responsibilities.



Plan for the Future

Develop and use an integrated system of plans to manage all activities within Metro Vancouver's legislated scope of authority towards the achievement of a sustainable region.



Act as a Regional Forum

Build and facilitate collaborative processes, including those that engage citizens, to achieve a robust partnership that works together for a sustainable region.

Metro Vancouver Wastewater Treatment System



Program Overview

SWWTP Site, Apr 2023

CURRENT PLANT: LIONS GATE

- One of the last plants on the west coast of Canada and the United States to provide only primary level wastewater treatment
- End of its service life
- Does not meet current regulatory requirements
- Metro Vancouver leases the land from the Province



WHY ARE WE BUILDING A NEW TREATMENT PLANT?

- Protect the sensitive marine habitats of the Burrard Inlet and Salish Sea
- Replace the aging Lions Gate plant
- Meet regulatory compliance for a modern treatment plant



Orca

NORTH SHORE WWTP PROGRAM COMPONENTS



CONVEYANCE PROJECT

Completed on time, on budget



Project | 2023 Municipal & Civil Infrastructure | 2023 Winner

2023 Award of Merit

First Narrows Pump Station Design-Build

WSP Canada



General Contractors – \$20 Million to \$50 Million

Kenaidan Contracting Ltd.

North Shore Wastewater Treatment Plant Conveyance Project

BUILDING FOR A GROWING POPULATION

Designed to serve over 300,000 residents

- District of North Vancouver
- District of West Vancouver
- City of North Vancouver
- Skwxwú7mesh Úxwumixw (Squamish Nation)



North Shore Sewerage Area

SITE LOCATION



PROJECT OUTCOMES

- Tertiary filtration
- Accommodating growth
- Resource recovery and sustainability features
- Modern design and odour control
- Community amenities



TREATMENT PROCESSES



NORTH SHORE WASTEWATER TREATMENT PLANT

TOTAL SUSPENDED SOLIDS (TSS)

How much is removed by treatment?



MICROPLASTICS & CONTAMINANTS OF EMERGING CONCERN (CECS)

- Up to 99% of microplastics removed by secondary and tertiary treatment
- Secondary treatment leads to overall removal of 40-60% of CECs



RESOURCE RECOVERY & SUSTAINABILITY FEATURES

- District energy system to provide domestic space and hot water heating
- Biogas cogeneration produces heat and power for the plant
- Class A biosolids



Project History & Background

NSWWTP Architectural Rendering

TIMELINE



PROJECT TIMELINE

2012 to 2014

Indicative Design & Project Definition completed



2017 to 2018 \$405 M in funding received

Award to Acciona

WWTP construction starts

Ground improvements

2019 to 2020

Stop work order

Acciona contractual issues

Tertiary treatment added COVID-19 2021 Updated cost \$1.058 B & schedule (2023)

MV loses confidence in Acciona

Termination notice issued

2022

Acciona terminated

PCL becomes Construction Manager

AECOM becomes Designer

Early works begin

2023 to 2024

Updated cost estimate and schedule

Early works

Addressing design & construction deficiencies

Community Engagement (Planning)

Community Engagement / Design & Construction - Ongoing

Activities Since Transition

ower Distribution & Disinfection Buildings, Apr 2023

ACTIVITIES SINCE TRANSITION

- Due diligence review of existing design & construction
- Correction of design deficiencies
- Advancing detailed design
- Early works construction (correcting concrete deficiencies and other concrete work)
- Developing project execution plan, cost estimate, and schedule



DESIGN & CONSTRUCTION DEFICIENCIES



APPROACH TO COST AND SCHEDULE ESTIMATES

Oversight and due diligence

- Market sounding
- Three separate cost estimates
- Expert advisory panel
- Value engineering
- Regular Board updates



TASK FORCE TO REVIEW OPTIONS

 Board task force struck to review options for completing the project, while mitigating cost impacts to region



Updated Estimate for Cost and Schedule

Architectural Rendering, NSWWTP (south side)

COST ESTIMATE DEVELOPMENT

- Comprehensive cost estimates by three separate organizations
- Value engineering exercise
- Investigation of current market conditions
- Review by expert advisory panel
- Review by a Metro Vancouver Board task force

ESTIMATE DEVELOPMENT

Design and construction complexity and deficiencies





ESTIMATE PROGRESSION

Impacts of market on current estimate



THREE SEPARATE COST ESTIMATES

- Independent Completed by the Engineer of Record based on previous contractor bid numbers. Quantities were re-verified. Standard engineering-style estimate.
- 2. Independent Completed by third-party construction estimators with significant experience working on major projects. This is a contractor-style estimate. The quantities align with current contractor's estimate.
- 3. Current Contractor Developed in a similar manner to the second independent estimate produced for Metro Vancouver, based on craft hours, quantities, and other components.

COST ESTIMATE DRIVERS

- Deficiencies required rework
- Escalation
- Construction cost escalation since COVID-19
- Labour availability, productivity, and capacity
- Market conditions
- Takeover project implications
- Conditions in the construction market
- Location



UPDATED COST ESTIMATE

Total capital program for North Shore Wastewater Treatment Plant Program estimated at \$3.86 billion

Looking Ahead

NSWWTP Site Aerial

LOOKING AHEAD



NSWWTP Architectural Rendering

Goal:

A high-quality regional asset that runs as intended and will serve North Shore communities for decades to come

VIDEO - EXTERIOR FACILITY DESIGN





NSWWTP Architectural Rendering



Architectural Rendering of NSWWTF

ADDITIONAL INFORMATION SINCE MARCH 22, 2024 TECHNICAL BRIEFING

Jerry W. Dobrovolny, P.Eng, MBA

Commissioner/CAO

September 14, 2024 70399438

PROJECT COST INCREASES ACROSS CANADA

- Winnipeg North End Sewage Treatment Plant Upgrade From \$795M to \$3B
- Surrey Langley SkyTrain From \$3B to \$6B
- Calgary Green Line LRT From \$4.6B to \$6.2B
- TransMountain Pipeline From \$5.6B to \$30B
- Site C *From \$8.6B to \$16B*



NSWWTP EXPERT ADVISORY PANEL

Panel members bring decades of experience with major construction projects

Purpose

To provide an objective third-party lens on project recommendations

Members

- Frank Margitan Retired GM, Kiewit
- John Herbert Retired Senior VP, Jacobs
- Greg Lewis Retired Partner, Norton Rose Fulbright LLP
- Jane Bird Director, Canada Infrastructure Bank; Senior Business Advisor, Bennett Jones LLP
- **Don Fairbairn** President, DCF Consulting
- Dana Hayden Chair, Infrastructure BC

COST ALLOCATION FOR THE \$2.8B INCREASE

Increase approved March 22, 2024

Board workshops on cost allocation held:

- April 17, 2024
- May 17, 2024
- May 31, 2024



ESTIMATED HOUSEHOLD IMPACTS

Estimated Incremental Household Impact (HHI)

North Shore Sewerage Area	+\$590
Vancouver Sewerage Area	+\$150
Fraser Sewerage Area	+\$90
Lulu Island West Sewerage Area	+\$80

- By phasing-in rates for three sewerage areas over one year, the region saves \$60M
- Based on 30-year debt amortization period for North Shore Sewerage Area and 15-year amortization for all other sewerage areas, and average interest rate of 4.5% over borrowing period

MITIGATION FOR NORTH SHORE ON COST INCREASE

- Just over 70% of the liquid waste levy related to the updated NSWWTP Program is shared across the region
- Allocation adjusted to share more across the region, ~\$10 more per household in other sewerage areas
- This reduced North Shore household impact from \$725 to \$590
- For North Shore, costs will be phased-in over 5 years
- In 2025, North Shore household impact will be \$118

ACCOUNTABILITY AND ACCIONA TERMINATION

- Metro Vancouver's position is that Acciona underperformed and consistently failed to meet its contractual obligations, which included delivering the project on time and within budget, as required under the initial fixed-cost design-build-finance model.
- Upon Metro Vancouver taking full control of the project, its advisors identified more than 1,500 concrete deficiencies and 400 design conflicts that they recommended for repair.
- Metro Vancouver has a counterclaim against Acciona. At stake is the ability to recover hundreds of millions of public dollars for the region.

DUE DILIGENCE

Organization-wide Improvements since 2020

- Completed an assessment to inform improvements to efficiency and capability of project delivery (2020)
- Increased quality management and project controls
- Implemented stage gate framework
- Implemented standard cost estimate framework
- Procurement best-practice updates
- Created regulatory strategy team
- And more

Services and socutions FOR a Uyable Region 2.3		2.3
To:	Caucus of Committee Chairs	
From:	Cheryl Nelms, General Manager, Project Delivery Nick Kassam, General Manager, Procurement & Real Estate Services	
Date:	July 10, 2023	Meeting Date: July 25, 2023
Subject:	Due Diligence Improvements for Major Proje	ects

RECOMMENDATION

That the MVRD Board receive for information the report dated July 10, 2023, titled "Due Diligence Improvements for Major Projects."

EXECUTIVE SUMMARY

Responding to capacity needs due to population growth and meeting regulatory requirements have led to a dramatic increase in the scope of Metro Vancouver's capital program, and in the scale and complexity of capital projects. In light of these challenges, Metro Vancouver has undertaken extensive continuous improvement measures to enhance the management and delivery of projects, particularly those of the highest value, risk, and consequence. Significant measures taken since 2020 cinclude the establishment of a Project Delivery Department as a centre of project delivery expertise for the organization, and the development of a restructured Procurement and Real Estate Services Department, as well as implementation of enhanced project management and permitting processes.

PURPOSE

To provide the Caucus of Committee Chairs and MVRD Board an update on due diligence and continuous improvement measures undertaken since 2020 to strengthen the management of capital project delivery.

BACKGROUND

At a number of June Standing Committee meetings, questions were asked by Committee members related to the steps taken to improve Metro Vancouver's management, delivery and control of major capital projects over the past number of years. The Chair of the Caucus of Committee Chairs requested that staff provide an overview and update on this work. This report responds to that request.

CONTEXT FOR CONTINUOUS IMPROVEMENT

In the fall of 2019, the Greater Vancouver Sewerage and Drainage District (GVS&DD) Board expressed interest in undertaking a review of Metro Vancouver's capital project delivery practices to ensure value for residents. Responding to capacity needs due to population growth and meeting regulatory requirements have led to a dramatic increase in the scope of Metro Vancouver's capital program and the scale of projects within this program. The current construction market dynamics coupled with the complex nature of these projects adds additional challenges.

60930306

PUBLIC INFORMATION AND MATERIALS

- Technical briefing video
- FAQs

metrovancouver

- Media releases
- Monthly e-newsletters
- Backgrounder materials
- Key events and documents
- Reasons for cost and schedule increase shared publically since March 22, 2024 announcement



program

distant design.

MATERIALS IN FOLDER

- 1-Page Overview
- Backgrounder
- Claim and Counterclaim
- Due Diligence Report

metrovancouver

NORTH SHORE WASTEWATER TREATMENT PLANT PROGRAM OVERVIEW

About the Program

The new North Shore Wastewater Treatment Plant will serve over 300,000 residents and businesses in the Districts of North and West Vancouver, the City of North Vancouver, and Skwxwüzmesh Üxwumtxw (Squamish Nation), and SallWatth (Tidell-Waututh Nation), It will replace the existing Lions Gate Wastewater Treatment Plant, one of the last plants on the west coast of Canada and the United States to provide only primary level wastewater treatment. Building a new wastewater treatment plant that provides a higher level of treatment is essential to comply with mandatory federal regulations. The program also includes construction of a new pump station and sewer pipes to serve the new plant (now complete), and the preliminary design for decommissioning the existing Lions Gate plant.

Project Transition

Acciona Wastewater Solutions LP (Acciona) was selected through a competitive process in 2017 to build the future North Shore Wastewater Treatment Plant. The original completion date of the protect was end of 2020. In 2019, at the request of the contractor, the contract was revised to provide an additional two-and-a-half years to complete the project (end of 2023), along with an increased budget.

In 2022. Metro Vancouver made the difficult but necessary decision to termina the contract with Accional There were concerns with Acciona's performance under the contract, and the project was not going to be completed on time and within budget. At that time, the project was already two-and-a-half years behind schedule, and Acciona had informed Metro Vancouver that it required a additional two years, along with an increase in budget.

Since termination of Acctona, Metro Vancouver has been working with PCL as the construction manager, and AECOM as the design consultant, to progress the proje-Early works construction has included assessment and repair of more than 1,500 concrete deficiencies identified. Additionally, design reviews identified that the pla design was not as advanced as reported by Acciona at the time of termination.

In the coming months, Metro Vancouver will confirm a contract to complete plant construction, with the treatment plant expected to be complete in 2030. Metro Vancouver is looking forward to delivering a high-guality wastewater treatment plant that will protect the health of residents and the environment for generations to come.

To:	Caucus of Committee Chairs	
From:	Cheryl Nelms, General Manager, Project Delive Nick Kassam, General Manager, Procurement 8	ry k Real Estate Services
Date:	July 10, 2023	Meeting Date: July 25, 2023
Subject:	Due Diligence Improvements for Major Project	ts

EXECUTIVE SUMMARY Responding to capacity needs due to population prowth and meeting regulatory requirements have led to a dramatic increase in the scope of Metro Vancouver's capital program, and in the scale and complexity of capital projects. In light of these challenges, Metro Vancouver has undertaken extensive continuous improvement measures to enhance the management and delivery of projects, particularly those of the highest value, risk, and consequence. Significant measures taken since 2020 include the ent as a centre of project delivery expertise for the

metrovancouver

Project Benefits

· Improve the quality of the

Into the Burrard Inlet

· Provide tertiary filtration to

treated wastewater released

better protect the environment



by Committee members livery and control of us of Committee Chairs rt responds to that

Estate Services

nd permitting processes.

management of capital

VS&DD) Board piect delivery practices ion growth and meeting tro Vancouver's capital tion market dynamics

North Shore Wastewater Treatment **Plant Project**

Background Paper

September 2024

Prepared by: Project Delivery



NSWWTP Architectural Rendering

Questions?